

DETAILS OF PAYMENT MILESTONE FOR 05 MLD SHUKLAGANJ SITE

Table with 20 columns: Sr. No., Description of Items, Amount, %, Proposed BOQ Amount, Milestone-1 (From 15th March '21 to 1st Sep '21), Milestone-2 (From 2nd Sep '21 to 1st Nov. '21), Milestone-3 (From 2nd Nov '21 to 12th Jan. '22), Milestone-4 (From 13th Jan. '22 to 29th March '22), Milestone-5 (From 30th March '22 to 2nd June '22), Milestone-6 (From 3rd June '22 to 8th Aug '22), Milestone-7 (From 9th Aug '22 to 12th Oct '22), Milestone-8 (From 13th Oct '22 to 14th Dec. '22). The table lists various construction items like Design & Drawing of STP, SHUKLAGANJ STP (5 MLD), SBR Basin Area, Chlorination Tank Area, Chlorination Room Area, Guard Room Area, Admin Bldg Area, and Air Blower Room Area.

APPROVED BY
Handwritten signature: J. D.
(C.M. DIMRI) S.T.C.
Institutional Seal: C.P. ENGINEERING COLLEGE, LUCKNOW

CHECKED BY: A.E. (Signature)
RECOMMENDED BY: E.E. (Signature)
Stamp: P.E. N.M.C.G. Kanpur
Stamp: MOH CHAK
Stamp: OFFICE OF EXECUTIVE ENGINEER C.D. U.P. JN-UNNAO

Stamp: PROJECT MANAGER IV Const. Unit (E & M) U.P. Jal Nigam Lucknow







**DETAILS OF PAYMENT MILESTONE FOR 05 MLD SHUKLAGANJ SITE**

Sr. No.	Description of Items	Amount	%	Proposed BOQ Amount	Milestone-1 (From 15th March '21 to 1st Sep '21)		Milestone-2 (From 2nd Sep '21 to 1st Nov '21)		Milestone-3 (From 2nd Nov '21 to 12th Jan '22)		Milestone-4 (From 13th Jan '22 to 29th March '22)		Milestone-5 (From 30th March '22 to 2nd June '22)		Milestone-6 (From 3rd June '22 to 8th Aug '22)		Milestone-7 (From 9th Aug '22 to 12th Oct '22)		Milestone-8 (From 13th Oct '22 to 14th Dec '22)			
					%	Amount	%	Amount	%	Amount	%	Amount	%	Amount	%	Amount	%	Amount	%	Amount		
viii)	<b>SBR BASIN AREA</b>																					
	A..On supply - Decanter Equipment		80%	93,15,000.00		-		-		-	100%	74,52,000.00		-		-		-		-		
	B..Installation - Decanter Equipment		0%																			
	C.On supply - Diffuser		80%	1,06,15,000.00		-		-		-		-	100%	84,92,000.00		-		-		-	100%	
	D.On Installation - Diffuser		0%																			
	E.On supply - RAS Pump, SAS Pump		80%	34,70,000.00		-		-		-	100%	27,76,000.00		-		-		-		-	100%	
	F.On Installation - RAS Pump, SAS Pump		0%																			
	G.On supply - Chain Pulley Block		80%	3,85,000.00		-		-		-		-		-		-		-		-	100%	
	H.On Installation - Chain Pulley Block		20%																		100%	
ix)	<b>AIR BLOWER ROOM</b>																					
	A.Supply - Blower		80%	38,00,000.00		-		-		-		-		-	100%	30,40,000.00		-		-		
	B. Installation - Blower		20%																			
	C.Supply - Hoist Work		80%	5,75,000.00		-		-		-	100%	4,60,000.00		-		-		-		-		
	D.Installation - Hoist Work		20%																			
x)	<b>CHLORINATION ROOM AREA</b>																					
	A.Supply - Chlorination system(Dosing pumps, chlorinators, Tonnes, Chemicals & Piping work		0%	15,95,000.00		-		-		-		-		-		-		-		-		
	B. Installation - Chlorination system(Dosing pumps, chlorinators, Tonnes, Chemicals & Piping work		20%																			
	C.Supply - Chlorine Nutrilisation Tank		0%	2,75,000.00		-		-		-		-		-		-		-		-	100%	
	D.Installation - Chlorine Nutrilisation tank		20%																		100%	
	E.Supply - Hoist Work		80%	3,85,000.00		-		-		-		-		-	100%	3,08,000.00		-		-	100%	
	F.Installation - Hoist Work		20%																		100%	
xi)	<b>CENTRIFUGE HOUSE &amp; FEED PUMP AREA</b>																					
	A.On supply -Centrifuge		80%	28,32,500.00		-		-	100%	22,66,000.00		-		-		-		-		-		
	B.On supply -Centrifuge Feed Pump		80%	28,32,500.00		-		-	100%	22,66,000.00		-		-		-		-		-		
	C.On Installation -Centrifuge		20%																			
	D.On Installation -Centrifuge Feed Pump		20%																			
xii)	<b>ADMN BUILDING AREA</b>																					
	A.Supply - LT/HT Panel		80%	46,90,000.00		-		-		-		-		-		-		-		-	100%	
	B.Installation - LT/HT Panel		20%																			
	C.Supply - PLC/SCADA Automation		80%	45,00,000.00		-		-		-		-		-	100%	36,00,000.00		-		-	100%	
	D.Installation - PLC/SCADA Automation		20%																			
xiii)	<b>Cable Tray &amp; Earthing work</b>																					
	A.Supply - cable Tray/Earthing material		80%	10,00,000.00		-		-		-		-		-		-		-		-	100%	
	B.Installation - Cable Tray/Earthing material		20%																			
xiv)	<b>External Electrification (lighting &amp; Pole)</b>																					
	A.Supply		80%	10,00,000.00		-		-		-		-		-		-		-		-	100%	
	B.Installation		20%																			
xv)	<b>TESTING OF E&amp;M EQUIPMENT FOR STP &amp; MPS</b>		100%	76,48,000.00		-		-		-		-		-		-		-		-	100%	
xvi)	<b>EQUIPMENT TOOLS &amp; MISC.</b>		100%	3,70,000.00		-		-		-		-		-		-		-		-	100%	
III	<b>TRIAL RUN &amp; COMMISSIONING</b>																					
1	Trial Run & Commissioning																					
				21,29,50,200.00				2,66,18,775.00		2,66,18,775.00		2,66,18,775.00		2,66,18,775.00		2,66,18,775.00		2,66,18,775.00		2,66,18,775.00		2,66,18,775.00

- Above listed are itemwise major activities, but all required works/items must be included & completed as per approved drawings & design, as project is turnkey basis
- variation clause applicable
- Items/Payments shall be as per relevant clauses of Concessionaire Agreement

*[Handwritten signatures and initials]*



*[Handwritten signature]*  
05/06/21

**APPROVED BY**  
*[Handwritten signature]*  
**(C.M. DIMRI)**  
**S.T.C.**

**Project Manager IV**  
**Const. Unit (E&M)**  
**U.P. Jal Nigam**  
**Lucknow**