



कार्यालय
अधीक्षण अभियन्ता, निर्माण मण्डल
उ०प्र० जल निगम (ग्रामीण),
132 ए सिविल लाइन्स, इटावा

फोन नं०- 9473942757

E-Mail ID-
se_etw_upjn@yahoo.com
se.etw.upjn@gmail.com

पत्रांक- 216 / W-8 / 27

दिनांक- 5-4-22

To,

The Project Manager,
Kanpur River Management Pvt. Ltd,
Flat No. 101, First Floor,
3/83, Vishnupuri, Kanpur.

Name of Work: Construction of 130 MLD STP facilities and related infrastructure at Jajmau (District I) with Operation & Maintenance for 15 years in Kanpur under on Hybrid Annuity based PPP model under Namami Gange Project.

Subject: Concession Agreement (CA) no. 14/GM/2018-19 dated 21.12.2018 -
Certificate for completion of 2nd milestone works for 130 MLD STP facilities at Jajmau (District I) in Kanpur.

Sir,

1. Please find attached herewith 2nd milestone completion certificate as per clause no. 7.13 (a)(ii) of CA for 130 MLD STP facility at Jajmau (District I)

SN	Description	2 nd Milestone Completion date	
		As per Approved Schedule	Actual achieved on
1	130 MLD STP facility at Jajmau	15.03.2022	15.03.2022

2. This completion certificate is being issued on the basis of written information / certification from the Project Manager (Civil), Project manager (Mech) and Team Leader, Project Engineer, M/s STC Pvt. Ltd Kanpur.
3. You are advised to submit Payment Advice as per provision of CA.

Enclosure: As above.

Yours Sincerely

Janardan Singh
(Janardan Singh)

Superintendent Engineer

Copy to the following for information and necessary action-

1. Shri Madhav Kumar, R. Sr. Eco F Analysis Expert NMCG, New Delhi
2. Rajat Gupta ,NMCG, New Delhi
3. PM I, GPCU, UPJN Representative, Benajhabar Road, Kanpur
4. Project Manager (E&M)- Rakhimandi Kanpur
5. Mr. P. C. SHUKLA, Concessionaire Representative KRMPL, Kanpur

Superintendent Engineer



PROJECT ENGINEER *for*

National Mission for Clean Ganga- Development, Rehabilitation with
Operation & Maintenance of STPs at Kanpur under Hybrid Annuity based PPP mode

Shah Technical Consultants Private Limited

ADDRESS :117/231 " O" Block Geeta Nagar Near Ram Lila Ground ,Kanpur-208025 Phone -05123571573 E-Mail : pe.kanpurstc@gmail.com

Ref. STC / PE / KNP / 1522 / Jajmau

Date : 31/ 03/ 2022

To,
SE
Construction circle
Uttar Pradesh Jal Nigam
Etawah,UP.
Email: se.etw.upjn@gmail.com

Sub: HAM KANPUR: 2nd Milestone completion certificate for 130 MLD Jajmau (Phase-1) STP

Ref:

1. UPJN Letter No.169/w-8/23 dated 26.03.2022
2. STC Letter No.1517 dated 28.03.2022
3. UPJN Letter No.147/w-8/19 dated 16.03.2022
4. KRMP L Letter No. UPJN/KRMP L/Kanpur/2021-22/2292 dated 15.03.2022(Received dated 16.03.2022)


Dear Sir,

This is in reference to the captioned subject and letter dated 15.03.2022, the Concessionaire has requested for the completion of 2nd milestone for Jajmau (Phase-1) STP facilities as on dated 15.03.2022. We inspected the work progress at 130 MLD Jajmau (Phase-1) STP site along with UPJN Kanpur dated 16.03.2022 and found that 2nd milestone could be considered based on overall progress of 1st, 2nd, 3rd & 4th milestones works as agreed. Please find the attached document Annexure-1 for status/findings of UPJN & STC team from our joint inspection on 16th march 2022 along with UPJN team. It is noted above (1st milestone, 2nd milestone & Annexure-1) pending works to be completed before the approved target date for 3rd milestone , 15.06.2022.

Therefore, completion certificate of 2nd milestone for Jajmau (Phase-1) can be issued considering overall progress of the project.

Encl:Annexure-1

Yours sincerely


(Dr. Giridhar Prabhukumar)
Team Leader, STC Kanpur

Copy to the following with enclosure for information:

1. Chief Engineer, Kanpur Zone, UP Jal Nigam, Kanpur.
2. PM-1st & PM-E&M, GPCU, UP Jal Nigam, Kanpur.

2nd PAYMENT MILESTONE CERTIFICATE

Name of Work – Completion of 130 MLD STP facilities at Jajmau (District I), in Kanpur on Hybrid Annuity Based PPP Model under Concession Agreement no. 14/GM/2018-19 dated 21.12.2018.

The 2nd payment milestone completion certificate is being issued upon completion of the works corresponding to the date stipulated as completion date of 2nd payment milestone i.e. 15.03.2022, as specified in the construction plan as per progress sheet attached. Certain works pertaining to other milestone (2nd, 3rd and 4th milestone) has been taken to achieve the overall progress.

P. Giridhar


(Dr. Giridhar Prabhukumar)

Team Leader

(Project Engineer)

STC Pvt. Ltd. Kanpur

Uttar Pradesh



Janardan Singh

(Janardan Singh)

Superintendent Engineer

Uttar Pradesh Jal Nigam (Punal)

Etawah, Uttar Pradesh