



## कार्यालय अधिशासी अभियन्ता, खण्ड कार्यालय

उत्तर प्रदेश जल निगम (ग्रामीण), गदन खेड़ा बाईपास, पोस्ट सिंगरोसी उन्नाव-209801

पत्र संख्या: 1767 / W-S-97 / 148

दिनांक: 30/07/2022

सेवा में,

अधिशासी अभियन्ता,  
खण्ड कार्यालय (वि०/या०),  
उ०प्र० जल निगम (ग्रामीण),  
लखनऊ।

विषय:- नमामि गंगे कार्यक्रम के अधीन नगर पालिका परिषद उन्नाव के अन्तर्गत निर्माणाधीन 15 एम.एल.डी. क्षमता के सीवरेज शोधन संयंत्र के 7<sup>th</sup> Payment Milestone Completion Certificate निर्गत करने के सम्बन्ध में।

महोदय,

कृपया उपरोक्त विषय के सम्बन्ध में अवगत कराना है कि प्रोजेक्ट इंजीनियर, शाह टेक्निकल कन्सल्टेंट प्रा०लि०, कानपुर के पत्र सं०- STC/PE/KNP/1735/Unnao दिनांक 29.07.2022 का अवलोकन करने का कष्ट करें, के माध्यम से नमामि गंगे कार्यक्रम के अधीन नगर पालिका परिषद उन्नाव में निर्माणाधीन 15 एम.एल.डी. क्षमता के सीवरेज शोधन संयंत्र के 7<sup>th</sup> माइलस्टोन पूर्ण हो जाने के फलस्वरूप Concession Agreement की धारा सं०- 7.13(a)(ii) के अनुक्रम में 7<sup>th</sup> Payment Milestone Completion Certificate को निर्गत करने का अनुरोध किया गया है, जिनमें विद्युत यांत्रिक कार्य सम्मिलित हैं सुलभ सन्दर्भ हेतु स्वीकृत कान्स्ट्रक्शन प्लान के सातवें माइलस्टोन की अद्यतन प्रगति संलग्न है।

कृपया नगर पालिका परिषद उन्नाव में निर्माणाधीन 15 एम.एल.डी. क्षमता के सीवरेज शोधन संयंत्र के कार्यों से सम्बन्धित 7<sup>th</sup> Payment Milestone Completion Certificate को अवलोकनोपरान्त हस्ताक्षरित करने का कष्ट करें, जिससे अग्रेतर कार्यवाही की जा सके।

संलग्नक- उपरोक्तानुसार।

भारतीय

(मोहित चक)

अधिशासी अभियन्ता

प्र०सं० एवं दिनांक उपरोक्तानुसार।

प्रतिलिपि निम्नलिखित को सूचनार्थ एवं आवश्यक कार्यवाही हेतु प्रेषित।

1. मुख्य अभियन्ता (ल०क्षे०), उ०प्र० जल निगम (ग्रामीण), लखनऊ।
2. अधीक्षण अभियन्ता, मण्डल कार्यालय, उ०प्र० जल निगम (ग्रामीण), लखनऊ।
3. अधीक्षण अभियन्ता, मण्डल कार्यालय, उ०प्र० जल निगम (ग्रामीण), कानपुर नगर।
4. अधीक्षण अभियन्ता, मण्डल कार्यालय (वि०/या०), उ०प्र० जल निगम (ग्रामीण), अयोध्या।
5. श्री माधव कुमार एनालिसिस एक्सपर्ट, एन.एम.सी.जी. नई दिल्ली।
6. प्रोजेक्ट इंजीनियर, शाह टेक्निकल कन्सल्टेंट, 117/426-14-ओ ब्लॉक, गीतानगर, अनुराग हास्पिटल के सामने, शारदा नगर, कानपुर- 208025।
7. श्री सुभाष चन्द्र, सहायक अभियन्ता/ श्री मनीष कुमार तिवारी, श्री पुनीत कुमार, जूनियर इंजीनियर।
8. परियोजना प्रबन्धक, कानपुर रिवर मैनेजमेन्ट प्रा०लि०, 101 प्रथम तल, 3/83, विष्णुपुरी, कानपुर।

अधिशासी अभियन्ता



# PROJECT ENGINEER *for*

National Mission for Clean Ganga- Development, Rehabilitation with  
Operation & Maintenance of STPs at Kanpur under Hybrid Annuity based PPP mode

Shah Technical Consultants Private Limited

ADDRESS : 117/231(O Block, Geeta Nagar, Near Ram Lila Ground Kanpur-208025)  
E-Mail : [pe.kanpurstc@gmail.com](mailto:pe.kanpurstc@gmail.com)

Ref. STC / PE / KNP /1735/ Unnao

Date 29/07/2022

To,

Superintending Engineer,  
3<sup>rd</sup> Circle, UP Jal Nigam (Rural),  
Lucknow

Sub: HAM Project Kanpur: 7<sup>th</sup> Milestone completion certificate for 15 MLD Unnao STP

Ref: KRMPL letter nos.: UPJN/KRMPL/Kanpur/2022-23/2557 dated 28/07/2022 &  
UPJN/KRMPL/Kanpur/2022-23/2550 dated 21/07/2022

Dear Sir,

This is in reference to the captioned subject and letter; the Concessionaire has requested for the certificate of completion of 7<sup>th</sup> milestone for Unnao STP facilities as on dated 25.07.2022. We inspected the work progress at 15 MLD Unnao STP site on dated 15<sup>th</sup>, 18<sup>th</sup> & 25<sup>th</sup> July 2022 with UPJN Unnao officials and found that total progress of 7<sup>th</sup> milestone i.e. 87.5% could be considered completed only on 25.07.2022 based on overall progress of 6<sup>th</sup>, 7<sup>th</sup> & 8<sup>th</sup> milestone works. It is to be noted that during NMCG Kanpur visit dated 09/07/2021, direction was given to consider overall progress of eight milestones for achieving any particular milestone. Therefore, completion certificate of 7<sup>th</sup> milestone for Unnao can be issued considering overall progress of the project.

This is for your information and necessary action please.

Yours Sincerely,

Encls.: as above

(Dr. Giridhar Prabhukumar)  
TEAM LEADER, STC Kanpur

Copy to the following for information:

1. SE,GPCU,UP Jal Nigam (Rural), Etawah
2. EE, CD, UP Jal Nigam (Rural), Unnao

**Name of Work** : Construction of 15 MLD STP facilities and related infrastructure at Unnao (District Unnao) with Operation & Maintenance for 15 years under on Hybrid Annuity based PPP model under Namami Gange Project.

**Subject** : Concession Agreement (CA) no. 14/GM/2018-19 dated 21.12.2018-  
***Certificate for completion of 7<sup>th</sup> milestone works for 15 MLD STP facilities at Unnao (District Unnao)***

Sir,

1. Please find attached herewith 7<sup>th</sup> milestone completion certificate as per clause no. 7.13 (a)( ii) of CA for 15 MLD STP facility at Unnao (District Unnao):

SN	Description	7 <sup>th</sup> Milestone Completion date	
		As per approved CP	Actual achieved on
1	15 MLD STP facility at Unnao	25.04.2022	25.07.2022

*\*Note: As per revised approved construction plan, works related to 7<sup>th</sup> milestone were to be completed on 25.04.2022. However, 7<sup>th</sup> milestone was considered completed on 25.07.2022 by including works of 6<sup>th</sup>, 7<sup>th</sup> & 8<sup>th</sup> milestones. In this context, LD as per the CA clause 7.12 (a) for 91 days with double penalty (PI refer MOM of NMCG review meeting dated 17.02.2022) shall be applicable on the Concessionaire.*

This completion certificate is being issued on the basis of written information / certification from the Project Manager (Civil) and Project Manager (Mech) of KRMPPL and Team Leader, Project Engineer, M/s STC Pvt. Ltd Kanpur.

2. It is advised to submit Payment Advice as per provision of CA.

**Enclosure: As above.**

(Mohit Chak)  
Superintending Engineer,  
UP Jal Nigam (Rural)  
Lucknow

**Endt. No. and date: as above**

**CC to:**

1. Chief Engineer, Lucknow Zone, UP Jal Nigam (Rural), Lucknow
2. Mr. Rajat Gupta, SWSM, NMCG, New Delhi
3. Ms. Nidhi Dwivedi, Project Officer (Technical), NMCG, New Delhi
4. SE, GPCU, UP Jal Nigam (Rural), Etawah
5. SE, E&M, 23<sup>rd</sup> Circle UP Jal Nigam (Rural), Lucknow
6. EE, CD, Jal Nigam (Rural), Unnao

## 7<sup>th</sup> PAYMENT MILESTONE CERTIFICATE

**Name of Work** – Completion of 15 MLD STP facilities at Unnao (District Unnao) on Hybrid Annuity Based PPP Model under Concession Agreement no. 14/GM/2018-19 dated 21.12.2018.

The 7<sup>th</sup> payment milestone completion certificate is being issued upon completion of the works corresponding to the actual date of completion of 7<sup>th</sup> payment milestone as 25.07.2022 instead of the date stipulated as completion date of 7<sup>th</sup> payment milestone i.e. 25.04.2022, as specified in the revised approved construction plan after approval of time extension by NMCG. In this context, LD for 91 days with provision of double penalty (NMCG MOM dated 17.02.2022) shall be applicable on the Concessionaire. This milestone targets are achieved on the basis of achieving overall progress of the project i.e. 87.5% target up to 7<sup>th</sup> milestone on the basis of overall works completed by the Concessionaire.

*P. Giridhar*


(Dr. Giridhar Prabhukumar)

Team Leader

(Project Engineer)

STC Pvt. Ltd. Kanpur

Uttar Pradesh



*[Signature]*

Asstt. Engineer  
Division office  
Jal Nigam (Rural)  
Unnao.

Executive Engineer  
Division Office-U.P.  
Jal Nigam Rural-Unnao

*[Signature]*

(Mont Chak)

SE, 3<sup>rd</sup> Circle

UP Jal Nigam (Rural)

Lucknow

Uttar Pradesh

*[Signature]*