

ANNEXURE -1

Progress (Civil) of different STP Components of 5 MLD STP Shuklaganj as per Milestone are following (22.03.2025) :-

| Sr. No. | STP Units | Target progress till june 2023 | Achieved progress till 22.03.25 | Balance Civil work & E&M complete work |
|---------|---|--------------------------------|---------------------------------|---|
| 1 | I&D Structure | 100% | 99% | Painting and finishing,Sewer Network connections.G.I Handrail completed. 3 Nos gate & 1 Nos screen installed |
| 2 | Sewer Line | 100% | 100% | Hydro test pending |
| 3 | Manhole | 100% | 100% | Hydro test pending |
| 4 | Rising Main (MPS tp PTU) 400mm dia OI K-7 length 150m | 100% | 0% | Laying Pending |
| 5 | MPS | 100% | 77% | Column upto Roof slab,Walkway, 8Nos Sluice gate installed,40 m cable tray layed. |
| 6 | PTU | 100% | 68% | Inlet chamber wall, walkway,connecting channel pending |
| 7 | SBR | 100% | 93% | Decanter second basin foundation pending,Stair,finishing,pending,4 column RAS & SAS |
| 8 | Air Blower | 100% | 68% | Brick work,finishing, Blower erection,EOT installation is done, MS fitting fabrication is in progress.70m cable tray is layed,Caustic tank Erected. |
| 9 | CCT | 100% | 99% | Finishing & Painting |
| 10 | Chlorination Building | 100% | 95% | Painting & finishing pending |
| 11 | Supernatant Sump | 100% | 98% | Finishing pending, Hydro test,Painting, 4 pump,1EOT,1 Agitator,Pump piping are done. |
| 12 | Sludge Thickner | 100% | 95% | Hydro test, Painting & Finishing. Thickner mechanism is installed. |
| 13 | Centrifuge Building | 100% | 60% | 1 slabs are in progress & 1 slab is in pending |
| 14 | Effluent Disposal System, DI-K-7, 400mm dia | 100% | 95% | Completed |
| 15 | Admin Building | 100% | 80% | Brick work, Plaster, Painting. 150m cable tray is layed. |
| 16 | Staff Quarter | 100% | 90% | Painting, flooring & finishing |
| 17 | Guard Room | 100% | 90% | Painting, flooring & finishing |
| 18 | Transformer Yard Area | 100% | 95% | Painting & finishing. 2 Nos Transformer Erected. |
| 19 | DG Shed Area | 100% | 95% | Painting & finishing. 1 Nos D.G Erected. |
| 20 | Sludge Storage Platform | 100% | 15% | All balance |
| 21 | Boundry Wall | 100% | 89% | 90% Done |
| 22 | VCB Panel Room | 100% | 89% | Painting, flooring & finishing. 2 Nos panel Erected. |
| 23 | Metering Room | 100% | 89% | Painting, flooring & finishing |

ANNEXURE-2

PENDING MATERIAL OF SHUKLAGANJ 5 MLD STP (22.03.2025)

(1)Screen- 4 Nos(2 Nos fine+2 Nos coarse).

(2)Valves- 35 Nos(65 mm – 400 mm).

(3)Centrifuge decanter- 2 Nos.

(4)LT panel -1 set.