

**Inspection report of 15 MLD STP Unnao of 1200 mm dia RCC pipe lying,**  
**Cleaning, desilting & jointing dated 21.04.25**



**Desilting work for MH 17 to 19 and 16 to 17**



**Bore well 140 is in progress and MH 38 depressing water work in progress**

## 1200 MM DIA RCC SEWER LINE AT 15 MLD STP UNNAO (1569)

20.04.2025

SL. No.	Pipe Dia.(mm)	Manhole No.		Total Sewer line Length	Desilting Done	Re-Cleaning Done	New Pipe line Laying Done	Remark
		From	To					
1	1200	IND	1	13.10	Completed	Completed	-	
2	1200	1	2	92.70	Completed	Completed	-	
3	1200	2	4	69.30	Completed	Completed	-	
4	1200	4	5	101.10	Completed	Completed	-	
5	1200	5	6	45.30	Completed	Completed	-	
6	1200	6	11	125.00	Completed	Completed	-	
7	1200	11	12	42.44	Completed	Completed	-	
8	1200	12	13	90.84	Completed	Completed	-	
9	1200	13	14	18.55	Completed	Completed	-	
10	1200	14	15	99.60	Completed	Completed	-	
11	1200	15	16	130.80	Completed	Pending	-	
12	1200	16	17	38.20	Completed	Under Progress	-	WIP
13	1200	17	19	50.39	Completed	Under Progress	-	WIP
14	1200	19	110	93.45	Completed	Completed	-	
15	1200	110	21A	82.57	Completed	Completed	-	
16	1200	21A	21	22.50	Completed	Completed	-	
17	1200	21	22	105.00	Completed	Completed	-	
18	1200	22	111	32.50	Completed	Completed	-	
19	1200	111	23	32.50	Completed	Completed	-	
20	1200	23	112	40.00	Completed	Completed	-	
21	1200	112	24	52.50	Completed	Completed	-	
22	1200	24	25	75.00	Completed	Completed	-	
23	1200	25	113	72.50	Completed	Completed	-	
24	1200	113	26	45.00	Completed	Completed	-	
25	1200	26	27	97.50	Completed	Completed	-	
26	1200	27	28	92.50	Completed	Completed	-	
27	1200	28	29	75.00	Completed	completed	-	
28	1200	29	30	107.50	Completed	completed	-	
29	1200	30	31	80.00	Completed	completed	-	
30	1200	31	116	72.50	Not Completed	Under Progress	-	WIP
31	1200	116	33	75.00	Completed	Pending	-	
32	1200	33	34	105.00	Completed	Pending	-	
33	1200	34	35A	25.00	Completed	Pending	-	
34	1200	35A	35	55.00	Completed	Completed	-	
35	1200	35	36	95.00	Completed	Completed	-	
36	1200	36	37	110.00	Completed	Completed	-	
37	1200	37	38	90.00	Not Completed		-	
38	1200	38	39A	120.95	Not Completed		-	
NEW LINE								
39	1200	39A	40	96.50	Completed	-	Completed	
40	1200	40	41	82.00	Completed	-	Completed	
41	1200	41	42	45.00	Completed	-	Completed	
42	1200	42	43	91.80	Completed	-	Completed	
43	1200	43	44	60.00	Laying Pending		-	
44	1200	44	REC	24.50	Laying Pending		-	
Total				3171.56				

## 1200 MM DIA RCC SEWER LINE PROGRES REPORT AT 15 MLD STP UNNAO (1569)

Work Description Summary	Scope (Mtr.)	Work Done (Previous)	Work Done (Today)	Work done (Cummalitive)	Date	20.04.2025
					Balance Work (As on date)	Manpower Status
Desilting Line	543.45	310.00	10.00	320.00	223.45	18
Re-Checking	2,228.31	1,799.35	20.00	1,819.35	408.96	20
New Pipe line Laying	399.80	285.00	-	285.00	114.80	18
Summary:-	3,171.56	2,394.35	30.00	2,424.35	747.21	56.00