

Salients points of joint inspection at 15 MLD STP Unnao

12.06.25

- 1) Instruction given to start new pipeline 1500 mm RCC laying latest by 15/06/25 without if and but.
- 2) Out of 2 centrifuge units, one is non operational due to topoxymeter. Need to be attended.
- 3) PLC joint inspection was done on 20/05/25. **Compliance not received yet.**
- 4) Cleaning of 1500 mm RCC pipe to be completed upto 23/06/25.
- 5) Commissioning of chlorination plant on automation is still pending.
- 6) 5 percent PLC panel work is pending since long.
- 7) In MH 31 Level(slope) of pipes need to be rectified.

Discussion was made with EE UPJN Unnao on progress of works at Unnao 15 MLD and Shuklaganj MLD.

1200 MM DIA RCC SEWER LINE AT 15 MLD STP UNNAO (1569)

30.06.2025

SL. No.	Pipe Dia.(mm)	Manhole No.		Total Sewer line Length	Desilting Done	Re-Cleaning Done	New Pipe line Laying Done	Remark
		From	To					
1	1200	IND	1	13.10	Completed	Completed	-	
2	1200	1	2	92.70	Completed	Completed	-	
3	1200	2	4	69.30	Completed	Completed	-	
4	1200	4	5	101.10	Completed	Completed	-	
5	1200	5	6	45.30	Completed	Completed	-	
6	1200	6	11	125.00	Completed	Completed	-	
7	1200	11	12	42.44	Completed	Completed	-	
8	1200	12	13	90.84	Completed	Completed	-	
9	1200	13	14	18.55	Completed	Completed	-	
10	1200	14	15	99.60	Completed	Completed	-	
11	1200	15	16	130.80	Completed	Completed	-	
12	1200	16	17	38.20	Completed	Completed	-	
13	1200	17	19	50.39	Completed	Completed	-	
14	1200	19	110	93.45	Completed	Completed	-	
15	1200	110	21A	82.57	Completed	Completed	-	
16	1200	21A	21	22.50	Completed	Completed	-	
17	1200	21	22	105.00	Completed	Completed	-	
18	1200	22	111	32.50	Completed	Completed	-	
19	1200	111	23	32.50	Completed	Completed	-	
20	1200	23	112	40.00	Completed	Completed	-	
21	1200	112	24	52.50	Completed	Completed	-	
22	1200	24	25	75.00	Completed	Completed	-	
23	1200	25	113	72.50	Completed	Completed	-	
24	1200	113	26	45.00	Completed	Completed	-	
25	1200	26	27	97.50	Completed	Completed	-	
26	1200	27	28	92.50	Completed	Completed	-	
27	1200	28	29	75.00	Completed	Completed	-	
28	1200	29	30	107.50	Completed	Completed	-	
29	1200	30	31	80.00	Completed	Completed	-	
30	1200	31	116	72.50	Not Completed	Completed	-	
31	1200	116	33	75.00	Completed	Completed	-	
32	1200	33	34	105.00	Completed	Completed	-	
33	1200	34	35A	25.00	Completed	Completed	-	
34	1200	35A	35	55.00	Completed	Completed	-	
35	1200	35	36	95.00	Completed	Completed	-	
36	1200	36	37	110.00	Completed	Completed	-	
37	1200	37	38	90.00	Under Progress		-	
38	1200	38	39A	120.95	Under Progress	Completed	-	
NEW LINE								
39	1200	39A	40	96.50	Completed	-	Completed	
40	1200	40	41	82.00	Completed	-	Completed	
41	1200	41	42	45.00	Completed	-	Completed	
42	1200	42	43	91.80	Completed	-	Completed	
43	1200	43	44	60.00	Laying Pending		-	
44	1200	44	REC	24.50	Laying Pending		-	
Total				3171.56				

1200 MM DIA RCC SEWER LINE PROGRES REPORT AT 15 MLD STP UNNAO (1569)

Work Description Summary	Scope (Mtr.)	Work Done (Previous)	Work Done (Today)	Work done (Cummalitive)	Date	30.06.2025
					Balance Work (As on date)	Manpower Status
Desilting Line	543.45	510.00	5.00	515.00	28.45	15
Re-Checking	2,228.31	2,228.31	-	2,228.31	0.00	0
New Pipe line Laying	399.80	335.30	2.50	337.80	62.00	18
Summary:-	3,171.56	3,073.61	7.50	3,081.11	90.45	33.00