

### Difficiency of Work as per Joint Inspection on date 02-09-2023

SR. No. As per milestone	Particular	Remark
	<b>STP 30 MLD</b>	
<b>1</b>	<b>SBR Basin area</b>	
	Walkway/Platform	Non skidding tiles not installed as per direction of MD sir
<b>7</b>	<b>Grit Chamber (Mechanical Cleaned) &amp; (Manually Cleaned)</b>	
	<b>E.-Grit Mechanism</b>	
	On completion of erection works	Screw Conveyor not properly functioning as regards to Material handling
	On completion of Testing of equipment	Screw Conveyor not properly functioning as regards to Material handling
<b>13</b>	<b>Sludge Dewatering System Area</b>	
	Centrifuge Unit	
	On completion of Testing of equipment	Centrifuge Pump no-3 not properly functioning at a time of inspection
	Centrifuge feed Pump	
	On completion of Testing of equipment	Centrifuge feed Pump no-3 not properly functioning at a time of inspection
<b>18</b>	<b>External Development</b>	
	A- Roads, Storm Water Drain & Miscellaneous work	Final finshing coat of road is pending and road slope at the bends are to be rectified for save moments. 15 nos Drain pit construction pending, final ground dressing not properly level, horticulture and dressing insuficient and etc as miscellaneous item.
	B- Compound wall with Gate	
	Brick work and Plaster	Approx 7 m boundary wall construction is pending due to Farmer issue.
	Finishing Work	Approx 7 m boundary wall construction is pending due to Farmer issue.
<b>20</b>	<b>ICI Nalla IPS</b>	
	<b>G-Mechanical Work</b>	

	<b>Piping &amp;Support</b>	
	On completion of erection works	Isolation valve not installed(800 MM dia)
	On completion of Testing of equipment	Isolation valve not installed(800 MM dia)
	<b>I- Construction of Boundary wall &amp; Internal Road</b>	
	Construction of Internal Road	Final finishing coat of road pending and road slope at the bends are to be rectified for save moments.
<b>21</b>	<b>IPS-6 (Sundar Nagar- 20 MLD)-Pankha Area</b>	
	<b>G-Mechanical Work</b>	
	<b>Pumps</b>	
	On completion of Erection of equipment	Pressure switch and pressure guage not installed in all the 5 pumps
	<b>I- Construction of Boundary wall &amp; Internal Road</b>	
	Construction of Internal Road	Final finishing coat of road pending and road slope at the bends are to be rectified for save moments.
<b>24</b>	<b>Sewer System Area (RCC Pipes-NP3 Types)</b>	
	Excavation and Laying of pipes including bed	137 Metre pipe laying pending.
	Manholes	7 nos manhole construction pending
	Testing	Approx 8 Km sewer line fow testing is pending.
	Road restoration work	Approx 1200 M road restorations work is still pending and near about 2 KM road damaged needs to be rectify.