

Measurement Sheet							24.12.2024
1200 MM DIA RCC SEWER LINE AT 15 MLD STP UNNAO							
SL No.	Pipe Dia.(mm)	Manhole No.		Total Sewer line Length (m)	Desilting	RE-CHECKING	Remark
		From	To				
1	1200	I&D	1	13.100	CLEANING COMPLETED	WIP	
2	1200	1	2	92.700	CLEANING COMPLETED	PENDING	
3	1200	2	4	69.300	CLEANING COMPLETED	PENDING	
4	1200	4	5	101.100	CLEANING COMPLETED	COMPLETED	
5	1200	5	6	45.300	CLEANING COMPLETED	COMPLETED	
6	1200	6	11	125.000	CLEANING COMPLETED	PENDING	
7	1200	11	12	42.435	CLEANING COMPLETED	PENDING	
8	1200	12	13	90.836	CLEANING COMPLETED	PENDING	
9	1200	13	14	18.550	CLEANING COMPLETED	PENDING	
10	1200	14	15	99.600	CLEANING COMPLETED	PENDING	
11	1200	15	16	130.800	CLEANING COMPLETED	PENDING	
12	1200	16	17	38.195	CLEANING COMPLETED	PENDING	
13	1200	17	19	50.385	CLEANING COMPLETED	WIP	
14	1200	19	110	93.448	CLEANING COMPLETED	COMPLETED	
15	1200	110	21A	82.565	CLEANING COMPLETED	COMPLETED	
16	1200	21A	21	22.500	CLEANING COMPLETED	PENDING	
17	1200	21	22	105.000	CLEANING COMPLETED	PENDING	
18	1200	22	111	32.500	CLEANING COMPLETED	PENDING	
19	1200	111	23	32.500	CLEANING COMPLETED	PENDING	
20	1200	23	112	40.000	CLEANING COMPLETED	PENDING	
21	1200	112	24	52.500	CLEANING COMPLETED	PENDING	
22	1200	24	25	75.000	CLEANING COMPLETED	PENDING	
23	1200	25	113	72.500	CLEANING COMPLETED	PENDING	
24	1200	113	26	45.000	CLEANING COMPLETED	PENDING	
25	1200	26	27	97.500	CLEANING COMPLETED	PENDING	
26	1200	27	28	92.500	CLEANING COMPLETED	PENDING	
27	1200	28	29	75.000	CLEANING COMPLETED	PENDING	
28	1200	29	30	107.500	CLEANING COMPLETED	PENDING	
29	1200	30	31	80.000	CLEANING COMPLETED	PENDING	
30	1200	31	116	72.500	CLEANING NOT COMPLETED		
31	1200	116	33	75.000	CLEANING COMPLETED	PENDING	
32	1200	33	34	105.000	CLEANING COMPLETED	PENDING	
33	1200	34	35A	25.000	CLEANING COMPLETED	PENDING	
34	1200	35A	35	55.000	CLEANING NOT COMPLETED		
35	1200	35	36	95.000	CLEANING NOT COMPLETED	WIP	
36	1200	36	37	110.000	CLEANING NOT COMPLETED		
37	1200	37	38	90.000	CLEANING NOT COMPLETED		
38	1200	38	39A	120.950	CLEANING NOT COMPLETED		
	NEW LINE						
39	1200	39A	40	96.500	LAYING PENDING		
40	1200	40	41	82.000	LAYING PENDING		
41	1200	41	42	45.000	LAYING PENDING		
42	1200	42	43	91.800	LAYING PENDING		
43	1200	43	44	60	LAYING PENDING		
44	1200	44	REC	24.5	LAYING PENDING		
	Total			3171.564			

Work	Scope	Work Done	Manpower Status
Desilting Line	543.450	0	5
Rechecking	2228.314	277.113	4
New line	399.800	0	6
Total	3171.564	277.113	15

16.12.2024

STATUS OF 1200 MM DIA RCC SEWER LINE AT 15 MLD STP UNNAO (1569)

Work	Scope	Work Done	Manpower Status
Desilting Line	543	0	0
Rechecking	2228	322	0
New line	400	0	14
Total	3172	322	14