



कार्यालय  
अधीक्षण अभियन्ता, मण्डल कार्यालय,  
उ०प्र० जल निगम (ग्रामीण),  
बेनाझाबर रोड (जल संस्थान परिसर), कानपुर

फोन नं०- 9473942757

E-Mail ID-  
seupjinknp@gmail.com

पत्रांक-

267 / W-14

/ 22

दिनांक-30-4-2022

To,

**The Project Manager,**  
Kanpur River Management Pvt. Ltd,  
Flat No. 101, First Floor,  
3/83, Vishnupuri, Kanpur.

**Name of Work:** Construction of 30 MLD STP facilities and related infrastructure at Pankha in Kanpur with Operation & Maintenance for 15 years in Kanpur under on Hybrid Annuity based PPP model under Namami Gange Program.

**Sub:** Concession Agreement (CA) no. 14/GM/2018-19 dated 21.12.2018  
**Certificate for completion of 7<sup>th</sup> milestone works for 30 MLD STP facilities at Pankha in Kanpur**

Dear Sir,

1. Please find attached herewith 7th milestone completion certificate as per clause no. 7.13 (a)(ii) of CA for 30 MLD STP facility at Pankha (District III)

SN	Description	7th milestone completion date			
1	30 MLD STP Pankha Facility	Revised	Approved	Actual	Achieve
		Schedule		on	
		25.03.2022		25.03.2022	

2. This completion certificate is being issued on the basis of written information / certification from the Project Manager (Civil), Project Manager (Mech.) and Team Leader, Project Engineer, M/s STC Pvt. Ltd. Kanpur.
3. You are advised to submit the payment advice as per provision of CA.

**Enclosure :** As above.

**Yours Sincerely**

(Janardan Singh)  
Superintendent Engineer

Copy to the following for information and necessary action-

1. Shri Madhava Kumar, Sr. Economic Financial Expert, NMCG, New Delhi.
2. Rajat Gupta, NMCG, New Delhi.
3. Project Manager- I, GPCU, U.P. Jal Nigam, Kanpur.
4. Project Manager (E&M), UP Jal Nigam, Kanpur.
5. PE, STC(NMCG), Kanpur.

Superintendent Engineer



# PROJECT ENGINEER *for*

National Mission for Clean Ganga- Development, Rehabilitation with  
Operation & Maintenance of STPs at Kanpur under Hybrid Annuity based PPP mode

## Shah Technical Consultants Private Limited

ADDRESS :117/231 \* O\* Block Geeta Nagar Near Ram Lila Ground ,Kanpur-208025 Phone -05123571573 E-Mail : pe.kanpurstc@gmail.com

Ref. STC / PE / KNP / 1589 / Pankha

Date : 29/ 04/ 2022

To,  
Superintendent Engineer;  
Construction Circle  
Uttar Pradesh UPJN  
Kanpur, U.P.  
Email: se.etw.upjn@gmail.com

**Sub: HAM KANPUR:** Completion of 7<sup>th</sup> milestone for 30 MLD STP Pankha facilities

**Ref:** UPJN/KRMPL/Kanpur/2021-22/2328 date 30/03/2022

Dear Sir

This has reference to the captioned subject and KRMPL letter no. 2328 dated 30.03.2022 regarding completion of 7<sup>th</sup> Milestone. PE Personnel and JE UPJN Pankha jointly inspection the work progress at 30 MLD Pankha site on and found that overall progress of 87.5% could be considered completed based on 7<sup>th</sup> and 8<sup>th</sup> milestones works. Therefore, completion of 7<sup>th</sup> Milestone certificate can be issued on the basis of overall progress of the works for Pankha project.

Yours sincerely

(Dr. Giridhar Prabhukumar)  
Team Leader, STC Kanpur

Copy to the following with enclosure for information

1. Mr. Rajat Gupta , SWMS, NMCG, New Delhi
2. Ms. Nidhi Dwivedi, Project officer (Technical), NMCG, New Delhi
3. Chief Engineer, Kanpur Zone, UP Jal Nigam, Kanpur.
4. PM-I & PM-E&M, GPCU, UP Jal Nigam, Kanpur.
5. Mr. P.C. Shukla, Concessionaire's Representative
6. Project Manager, Kanpur River Management Pvt. Ltd., Kanpur

HEAD OFFICE: 407, RAHEJA CENTRE, PLOT NO. 214, NARIMAN POINT, MUMBAI – 400 021, INDIA

PHONE : 2287 1061, 2282 0018, 2282 0121

E-Mail : stcmumbai@vsnl.com, stc@stc.co.in

## **7th PAYMENT MILESTONE CERTIFICATE**

**Name of Work** – Completion of 30 MLD STP facilities at Pankha (District III), in Kanpur on Hybrid Annuity Based PPP Model under Concession Agreement no. 14/GM/2018-19 dated 21.12.2018.

The 7<sup>th</sup> payment milestone completion certificate is being issued upon completion of the works corresponding to the date stipulated as completion date of 7<sup>th</sup> payment milestone i.e. 25.03.2022, as specified in the revised construction plan as progress sheet attached. Certain works pertaining to 8<sup>th</sup> milestone has been taken to compensate due works of 7<sup>th</sup> milestone.

*P. Giridhar*



**(Dr. Giridhar Prabhukumar)**  
**Team Leader**  
**(Project Engineer)**  
**STC Pvt. Ltd. Kanpur**  
**Uttar Pradesh**

*(Janardan Singh)*  
**Superintendent Engineer**  
**Uttar Pradesh Jal Nigam**  
**Kanpur, Uttar Pradesh**