

**Ref.** STC/ PE/ KNP/2178/ Unnao**Date:** 12/04/2024**To,**

Superintending Engineer

3<sup>rd</sup> Circle

UP Jal Nigam (Rural)

Lucknow

**Sub: HAM Kanpur-Salient points of joint inspection (10/04/24) at Unnao 15 MLD.**

Dear Sir,

With reference to the above noted subject the list of attached pending works on the basis of above inspection is enclosed.

You are requested to direct KRMPL to attend it seriously.

Yours truly,



(Anil Kumar Seth)

TL-In charge, STC Kanpur

Copy to the following for information and necessary action:

1. Mr. R. K. Gupta, SWMS, NMCG, New Delhi
2. Ms. Nidhi Dwivedi, Technical Officer, NMCG, New Delhi
3. Chief Engineer, Ganga UP Jal Nigam (Rural), Lucknow
4. PM (E&M), 13<sup>th</sup> Div, UP Jal Nigam(Rural), Lucknow
5. Project Manager Kanpur River Management Pvt. Ltd., Kanpur

### **Salient points of joint inspection (10/04/24) at Unnao 15 MLD.**

1. SBR automation done but balance of plant is pending.
2. SBR-1 level sensor issue which is to be rectified.
3. SBR -2 Diffuser maintenance is required ,all clamps are loose.
4. Plant is running for max 6 hours.
5. No diesel was in stock and DG foundation walk way not made.
6. MPS out of 4nos pumpset, 2 nos are under maintenance.
7. Thickner, torque switch supply pending. Drain valve power connection pending.
8. No trolley for centrifuge unit.
9. Chlorination and absorption systems are incomplete and are to be commissioned.
10. Earthing pits,road, street light, land scaping, plantation all are pending.
11. Boundary wall Gap (50m) pending including Gate.
12. Checker plates are to be installed over cable trenches.
13. Lightning arrestors are to be installed on buildings.
14. Eye wash system installation pending.
15. Inlet and outlet readings for SBR-1 are not reflecting on display.
16. Inlet and outlet flow meters readings are not correct. Inlet flow less and outlet flow reading more.
17. A/C not working in conference room/PLC room.
18. No Mechanical/Electrical/Instrumentation /safety/ lab representatives Of KRMPL were present at the time of inspection.