

Salient points of Joint inspection of Unnao 15 MLD STP dated 11/07/24

- At MPS out of 4 nos pump only 2 are operational.
- Out of 2 nos screw classifier only one is operational. Alignment problem.
- Out of 2 nos organic pump one is operational.
- SBR no 1 is under maintenance. Diffuser pipes are choked.
- Automation of chlorination plant has not been done yet.
- Eye wash not installed.
- PLC control cable connections are pending.
- Except SBR automation of balance of plant is pending.
- Plant is running for 4-5 hr only
- Thickner torque switch not working
- Drain valve power connection Pending.
- Boundary wall Gap 50 m pending including gate.
- Checker plates are to be installed over cable trenches.
- Painting and Installation of hand railing at PTU pending.
- One centrifuge unit giving trouble.
- Lightning arrestors are to be installed over various units.
- Flow meter readings are defective .outlet flow more and inlet less.
- Earthing pits, road, street lights, landscaping , plantation all pending
- No trolley for centrifuge units.
- Level sensor Problem in SBR 1
- Cleaning of pipes progress too Low. Cleaning 415 m still pending. No labour found deployed. **Annexure-A**
- 1200 mm pipe RCC not reached at site. There is one pole to be shifted on the route proposed for laying of new pipes which is to be shifted.

Annexure-B

- KPI not complied. **Annexure-C**
- OCEMS / RTOLMS pending.