

## **INSPECTION REPORT OF JAJMAU FACILITIES IPSs DATED 24/02/2025**

### **A. NAWABGANJ (15 MLD)**

#### **Pumps:**

- **Pump House 1:**
  - 20 HP: 1 no
  - 40 HP: 2 nos**All operational.**
- **Pump House 2:**
  - 20 HP: 2 nos
  - 40 HP: 2 nos**One 40 & 20 HP (2 nos) operational.**

#### **DG Set:**

- Now operational
- 110 kVA
- Diesel: **190 L**

#### **New Panels:**

- MCB and main distribution panel made operational (partially).
- APFC panel operational (partially).

### **B. PARMAT (56 MLD)**

#### **Pumps:**

- **Pump House 1:**
  - 100 HP: 2 nos**Operational.**
- **Pump House 2:**
  - 125 HP: 3 nos
    - 2 nos operational.
    - One to be installed with rectification.

**DG Set:**

- 250 kVA
- **Operational**
- Diesel: **500 L**

**Panels:**

- **Pump house 1:** Main new distribution panel made operational (partially).
- **Pump house 2:** All panels (PMCC, APFC, & PCC) installed, cable connection completed.

**C. BABAGHAT (7 MLD)****Pumps:**

- 20 HP: 1 no
- 40 HP: 2 nos
  - **20 HP and one 40 HP operational.**

**DG Set:**

- **Operational**
- Diesel: **170 L**

**Panels:**

- PMCC commissioning completed.
- APFC panel (45 kVAR) commissioned.

**D. GUPTARGHAT (3.5 MLD)****Pumps:**

- 4 nos
  - **4 nos operational.**

**DG Set:**

- Rental DG set delivered at Site. Old under maintenance.

**NOTES**

1. No overflow was observed anywhere nor reported.
2. CCTV cameras installed at every inlet/outlet.
3. List being prepared by NOEL (panel supplier) to rectify damages during carting.