

INSPECTION REPORT OF JAJMAU FACILITIES IPSs DATED 15/01/2024

A. NAWABGANJ (15 MLD)

Pumps:

- **Pump House 1:**
 - 20 HP: 1 no
 - 40 HP: 2 nos**All operational.**
- **Pump House 2:**
 - 20 HP: 2 nos
 - 40 HP: 2 nos**Only 20 HP (2 nos) operational.**

DG Set:

- Now operational
- 110 kVA
- Diesel: **175 L**

New Panels:

- MCB and main distribution panel made operational.
- APFC panel operational.

B. PARMAT (56 MLD)

Pumps:

- **Pump House 1:**
 - 100 HP: 2 nos**Operational.**
- **Pump House 2:**
 - 125 HP: 3 nos
 - One operational.
 - Two to be installed with rectification.

DG Set:

- 250 kVA
- **Operational**
- Diesel: **480 L**

Panels:

- **Pump house 1:** Main new distribution panel made operational.
- **Pump house 2:** All panels (PMCC, APFC, & PCC) installed, cable connection completed. To be energized (shutdown not possible during Maha Kumbh).

C. BABAGHAT (7 MLD)**Pumps:**

- 20 HP: 1 no
- 40 HP: 2 nos
 - **20 HP and one 40 HP operational.**

DG Set:

- **Operational**
- Diesel: **157 L**

Panels:

- PMCC commissioning pending.
- APFC panel (45 kVAR) commissioned.

D. GUPTARGHAT (3.5 MLD)**Pumps:**

- 4 nos
 - **2 nos operational.**

DG Set:

- Rental DG set delivered at Site. Old under maintenance.

NOTES

1. No overflow was observed anywhere nor reported.
2. CCTV cameras installed at every inlet/outlet.
3. List being prepared by NOEL (panel supplier) to rectify damages during carting.